

Labor and Materials

| | | | | | |
|----|-----------------------|--|----------------------|----|------|
| 1 | Copper | Connection | 3/4 | \$ | 1.25 |
| 1 | Lead | | | | |
| 1 | Curb | { Cock Valve T.S.&V. } | 3/4 in | \$ | 1.70 |
| 1 | Service Box | { Short 3 1/2 x 4 1/2 Long 4 1/2 x 5 1/2 } | | \$ | 1.37 |
| 1 | Old returned | { Buff. or Rdway } | | | |
| 8 | Ft. | { Copper Galv. Iron Cast Iron } | 3/4 in Pipe at 13/12 | \$ | 1.22 |
| | Nipples | in. at | | \$ | |
| | Bushings | to in. at | | \$ | |
| | Red'g Inc'g | { Couplings.....to.....in.at..... } | | \$ | |
| | Union | in. at | | \$ | |
| | Meter | in. at | | \$ | |
| | Lbs. Br. Stone | at | | \$ | |
| | Lbs. Sand | at | | \$ | |
| | Bags Cement | at | | \$ | |
| | Paving Brick | { Mack Red Asphalt } | at | \$ | |
| | Lead Joints | at | | \$ | |
| | Leadite Joints | at | | \$ | |
| 5 | Hrs. Foreman | at | 1.21 | \$ | 2.12 |
| 5 | Hrs. Common Labor | at | 53 | \$ | 7.58 |
| 16 | Hrs. Common Labor | at | 45 | \$ | 7.70 |
| | Hrs. Mason | at | | \$ | |
| | Hrs. Masons Helper | at | | \$ | |
| | Hrs. Compressor | at | | \$ | |
| | Compensation Ins | | | \$ | 4.8 |
| | Trucking | | | \$ | 1.- |
| | Builders Use of Water | Patch | | \$ | 5.- |

Total \$24.85

1935-75 E 16

Labor and Material Report July 10 1935

34 tap at 28 Washington St

E 16

52' 58'-10"

Curb Box

6" Main Elev of Main at tap 4 1/2'

Gate at ● ● Gate at

3/4" copper 19' to main

● Curb Box

Old shut off at main

TAX ID # 302.20-18-23